



February 21, 2011

Re: Proffitt & Sons, Inc.

To Whom It May Concern:

Proffitt & Sons, Inc. recently completed a new 4 story, 100,000 square foot dormitory for Rentenbach Constructors. Prior to the start of construction it was obvious we faced many challenges ahead.

Proffitt & Sons prefabricated the structural wall panels, floor system, interior walls and roof trusses for the project. Storing the materials offsite and shipping the materials on an as needed basis. The entire project was fabricated and ready for installation as the foundation was being completed. This proved to be a great benefit to the project due to the site constraints and also allowed us to make up 3 months of schedule that was lost to site work and weather delays. The project went from slab on grade to roof in-place in just over 14 weeks. With floors below completely framed and ready for other trades.

We found Proffitt & Sons prefabricated system to be highly organized and efficient throughout the construction process. Design conflicts were identified and addressed prior to the work being in place. Panels were designed, fabricated and installed quickly. Overall Proffitt and Sons provided us with a quality product, knowledgeable staff and a structural system that was instrumental in the project's success.

It was a privilege to work with them and look forward to the next opportunity. Please feel free to contact this writer if further information is desired.

Very truly yours,

RENTENBACH CONSTRUCTORS INCORPORATED

Chris Myers
Project Manager

CM:ap